

MAYFIELD EAST PUBLIC SCHOOL.

NEW INFANTS' BUILDING.

The work carried out under this contract comprised -

The erection and completion of a new Infants' School, containing seven Classrooms of standard size to seat 336 pupils, an Assembly Room, 50 ft. by 28 ft., and a Kindergarten Room, 28 ft. by 24 ft. The Kindergarten Room and Assembly Room can be utilised as one large room, as large folding doors occupy the 18 ft. wide opening in wall separating these two rooms.

In addition to the above mentioned rooms, a Waiting Room and a room for the Headmistress, with store rooms adjoining, are provided near the main entrance. Three Matrooms, a Main Store, Staff Room, Staff lavatory, and a lavatory for the Headmistress.

The main entrance is in the centre of the building, facing east, with entrances for pupils at each end facing west. Reinforced concrete staircases at each end give access to the four Classrooms and Staff Room, etc. situated on the first floor.

A separate northern external entrance to the Assembly Room is provided.

A detached building provides a Heathershed and separate lavatory accommodation for boys and girls.

Both new buildings are of brick construction on concrete foundations, with tiled roof coverings, excepting the roof over the Assembly Room and Kindergarten Room, which is covered with galv. iron.

The contract price amounted to £8,142.

5.11.36.